

**AMAR THIKANA**  
2013-14

Name of the district:- Paschim Medinipur

Jan-14

Sl. No.	Name of the P.S.	Target (in Nos.)						House completed up to this month (in Nos.)						% of achievement	Remarks
		SC	ST	OBC	MIN	Genl.	Total	SC	ST	OBC	MIN	Genl.	Total		
I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XIV	XV	XVI
1	Midnapur Sadar	12	11	3	17	12	55	0	0	0	0	0	0	0	Under Construction
2	Garbeta - I	20	4	7	13	23	67	0	0	0	0	0	0	0	Under Construction
3	Garbeta - II	16	26	2	2	22	68	0	0	0	0	0	0	0	Under Construction
4	Garbeta - III	13	14	7	6	16	56	0	0	0	0	0	0	0	Under Construction
5	Salboni	16	21	18	0	19	74	0	0	0	0	0	0	0	Under Construction
6	Keshpur	32	3	7	17	28	87	0	0	0	0	0	0	0	Under Construction
7	Kharagpur - I	14	14	3	0	11	42	0	0	0	0	0	0	0	Under Construction
8	Kharagpur - II	15	16	2	10	26	69	0	0	0	0	0	0	0	Under Construction
9	Dantan - I	11	9	4	5	23	52	0	0	0	0	0	0	0	Under Construction
10	Dantan - II	6	10	2	12	27	57	0	0	0	0	0	0	0	Under Construction
11	Narayangarh	17	18	7	12	32	86	0	0	0	0	0	0	0	Under Construction
12	Sabong	8	3	1	5	58	75	0	0	0	0	0	0	0	Under Construction
13	Pingla	8	14	3	18	48	91	0	0	0	0	0	0	0	Under Construction
14	Keshiary	16	23	2	1	10	52	0	0	0	0	0	0	0	Under Construction
15	Mohanpur	1	8	21	4	10	44	0	0	0	0	0	0	0	Under Construction
16	Debra	19	30	4	7	31	91	0	0	0	0	0	0	0	Under Construction
17	Ghatal	43	3	1	4	27	78	0	0	0	0	0	0	0	Under Construction
18	Chandrakona - I	18	3	0	5	11	37	0	0	0	0	0	0	0	Under Construction
19	Chandrakona - II	15	3	1	15	15	49	0	0	0	0	0	0	0	Under Construction
20	Daspur - I	26	3	3	4	21	57	0	0	0	0	0	0	0	Under Construction
21	Daspur - II	18	0	6	5	49	78	0	0	0	0	0	0	0	Under Construction
22	Jhargram	19	31	7	1	20	78	0	0	0	0	0	0	0	Under Construction
23	Binpur - I	17	18	19	0	6	60	0	0	0	0	0	0	0	Under Construction
24	Binpur - II	12	25	10	0	11	58	0	0	0	0	0	0	0	Under Construction
25	Jamboni	19	20	6	3	9	57	0	0	0	0	0	0	0	Under Construction
26	Gopiballavpur - I	18	10	5	0	9	42	0	0	0	0	0	0	0	Under Construction
27	Gopiballavpur - II	16	10	5	1	11	43	0	0	0	0	0	0	0	Under Construction
28	Sankrail	15	13	2	6	31	67	0	0	0	0	0	0	0	Under Construction
29	Nayagram	17	23	6	2	12	60	0	0	0	0	0	0	0	Under Construction
<b>Total :-</b>		<b>477</b>	<b>386</b>	<b>164</b>	<b>175</b>	<b>628</b>	<b>1830</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**N.B.-Only 1st Installment disbursed**